



The Vale of Glamorgan Council

Coastal Access Improvement Programme Background and Update

Local Access Forum Meeting – May 2018

1. BACKGROUND

- 1.1 The Coastal Access Improvement Programme (CAIP) is a scheme funded by the Welsh Government via Natural Resources Wales and delivered through Local Authorities.
- 1.2 Since the Wales Coast Path officially opened on May 5th 2012 the scheme, which initially ran from 2007-2013 has continued to fund the development and improvement of the route. Following completion of the initial project further funding was made available, this ran from 2013-2015.
- 1.3 The current programme was initiated by a ministerial announcement that committed £900,000 worth of funding per annum for the next 5 years to the path. The current scheme differs from previous in so much as funding is divided between improvements and maintenance, to reflect the maturing nature of the Coast Path.

2. CAIP Funding 2017-18

2.1 The CAIP programme for 2017-18 is complete though legal order projects and works near monknash will continue into 2018-19.

Code	Location	Details	Update
VG1502	Traeth Mawr	Missing link currently available on permissive basis only. Previously submitted as creation order, landowner has indicated willingness to revert to agreement	Complete
VG1503	East of Nash Point	Rollback of path to mitigate cliff undercutting	Referred to consultant – site visits and landowner contact undertaken
VG1504	West of Tresilian Bay	Formalisation of rollback following coastal erosion	Referred to consultant – site visits and landowner contact undertaken.
VG1506	Summerhouse	legal orders to formalise cliff top rollback	Referred to consultant – site visits and landowner contact undertaken
VG1507	Gileston	Creation of missing link. Agreement complete and works agreed. Creation order underway in respect of final part of land.	Dedication agreement concluded & outstanding order progressed. Works associated with agreement complete
VG1701	Monknash	Improvement of drainage, surface and crossing	Topo survey complete, heritage survey complete, design work seeking approval from structures and drainage teams.

2.2 In addition an allocation for coast path maintenance via grant and at 75% grant rate has been advised. In the Vale for 2017-18 this amounts to £19,230 of grant to be matched by £6,410. It is anticipated that this will be issued each year over the life of the programme:

Code	Description	Details	Update
<u>Maint</u>	Maintenance Projects on VoG WCP	Vegetation cut back, maintenance of furniture and surfaces	Seasonal cuts complete. Report into cliff erosion near Rhoose received. Contract for ancillary works at Sully invited. Regrading path at Lavernock complete, handrail at Rhoose and reconstruction of head wall complete.